DOOR SCHEDULE

ROOM NAME	OPENING WIDTH	OPENING HEIGHT	DOOR THICKNESS	DOOR MATERIAL	GLASS TYPE	GLASS SIZE WxHxT (in inches)	FRAME MATERIAL	HARDWARE SET	REMARKS
ENTRANCE	6'-0"	7'-0"	1 3/4"	HM	CTG	10" x 10"	HM	1	-
REAR ENTRANCE	3'-0"	7'-0"	1 3/4"	HM	CTG	10" x 10"	HM	2	
HOUSEKEEPING	3'-0"	6'-8"	1 3/4"	SCW			HM	4	
CREW CHIEFS OFFICES	3'-0"	6'-8"	1 3/4"	SCW			HM	3	
WOMEN	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
LOUNGE 2	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
CLOSETS	6'-0"	6'-8"	1 3/4"	SCW			-	5	
BREAK ROOM	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
MECHANICAL ROOM	3'-0"	6'-8"	1 3/4"	SCW			HM	4	
UNIFORM LOCKERS	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
FEMALE QUARTERS	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
CONFERENCE ROOM	3'-0"	6'-8"	1 3/4"	SCW			HM	3	
MEN	3'-0"	6'-8"	1 3/4"	SCW			HM	6	
STORAGE	3'-0"	6'-8"	1 3/4"	SCW			HM	4	

CTG CLEAR TEMPERED GLASS
HM HOLLOW METAL
SCW SOLID CORE WOOD

Z:\1475-Modular Bldg for GPI\Dwg\SD\1475 Door Schedule.dwg

FINISH SCHEDULE

SPACE		SURFACE MATERIAL						FLOOR					BASE	WALLS	CEILING	CLG. HGT.	FINISH NOTES REMARKS
		WALK-OFF MAT	SHEET VINYL	VCT	CARPET			TYPE, MATERIAL OR COLOR SELECTION	4" RUBBER	TYPE, MATERIAL OR COLOR SELECTION	PAINTED G.W.B.	TYPE, MATERIAL OR COLOR SELECTION	2 x 4 ACOUSTICAL CEILING TILE				
RM. #	ROOM NAME	1	2	3	4				5		6		7				
	ENTRANCE	1							5		6		7				
	STORAGE			3					5		6		7				
	SUPERVISOR				4				5		6		7				
	HALLWAYS				4				5		6		7				
	MENS' LOCKER ROOM		2						5		6		7				
	WOMENS' LOCKER ROOM		2						5		6		7				
	CREW CHIEF'S OFFICE				4				5		6		7				
	CONFERENCE ROOM				4				5		6		7				
	FEMALE SLEEPING QUARTERS				4				5		6		7				
	UNIFORM LOCKERS		2						5		6		7				
	BREAK ROOM			3					5		6		7				
	SLEEPING QUARTERS/LOUNGE 2				4			7	5		6		7				
	CREW CHIEFS			3				7	5		6		7				
	HOUSEKEEPING CLOSET			3					5		6		7				

FINISH SCHEDULE